TIME EXTENSION PROPOSAL

Sl No	Item	Description	Remarks
1	Name of the Work	Improvements to Main and Crossroads at Selection corner area and Santhosh nagara (Balance area) in ward No.13 Shettyhalli Sub division	
2	Estimate Cost	75.00 Lakhs	
3	Job Code	013-16-000034	
4	A/S No	EE/DD/AS/21/2016-17	
5	T/S No	CE/DZ/DR/35/16-17	
6	Work order/Agreement No	EE/DD/AGR/128/2016-17	
7	Tender Premium	-	
8	Stipulated Time for Completion of Work	27/06/2018	
9	Targeted monthly progress	3 months	
10	Progress Achieve till date	70.72 Lakhs	
11	Reasons for delay	Delay due to UGD work was under progressed thereafter work was Carried out. (Delayed period - 455 days)	
12	Time extension requested	455 days	
13	Asst. Executive Engineer recommendation		
14	Executive Engineer recommendation	Recommended for approval.	
15	Chief Engineer recommendation	As recommended by EE, GOT Sanctioned	
16	Time extension granted		
17	Conditions imposed if any		

Assistant Engineer
Ward no.13

Asst.Executive Engineer
Shettyhalli sub division

Executive Engineer
Dasarahalli Division

Scanned by CamScanner